

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY Phase IX – Mahabubnagar District – Package No. AP 12 IX LB 08 – Construction of High Level Bridge across local Vagu at 2/6 to 2/8 km on road from Sathapur to Yapatla, Peddakothapalli in Mahabubnagar District – Grant Extension of Agreement Time up to 15.02.2014 for a period of (145) days without liquidated damages – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II)DEPARTMENT.

G.O.Rt.No. 10

Dated :02.01.2014.
Read the following :-

1. G.O.Ms.No.330, PR&RD (Progs.II)Department, dt.17.09.2010.
2. From the ENC, PR, PMGSY, Hyd. Lr.No.W23/DEEIII/AP11 IX LB 08/MBNR/2010-11, Dt. 29.11.2013.

--00--

O R D E R :-

In circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant of Extension of Agreement Time up to 15.02.2014 for a period of (145) days without liquidated damages in respect of the work "Construction of High Level Bridge across local Vagu at 2/6 to 2/8 km on road from Sathapur to Yapatla, Peddakothapalli in Mahabubnagar District" under sanctioned PMGSY Phase IX due to objections raised by the Forest Authorities and hard rock in foundations, as the delay was not attributed to the contractor.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Mahabubnagar District.
Copy to:
The P.S. to Minister (PR&RWS)
The P.S. to Principal Secretary (PR)
Stock File/Spare Copy.

//FORWARDED BY ORDER//

SECTION OFFICER.